

SITE HANDOVER REGISTER /AFTER INSTALL



| | COMPANY: | DATE: | | |
|----|---|---------------|--------------------------|--------|
| | | YES V NO X | SIGNED | NOTES: |
| ١. | Are all nets and straps correctly labeled and current? | | | |
| 2. | Are all nets and straps STOP DROP Items? | | | |
| 3. | Are they all in good condition? | | | |
| l. | Has the net been installed as close as is practicable to the underside of the work platform? | | | |
| 5. | Are there two connections in every corner? | | | |
| 5. | Are the staps at 900mm maximum centers? (450mm centers if using ring plates) | | | |
| 7. | Is there a minimum sag of 100mm in the net and 2 meters clearance to the floor under net? | | | |
| 3. | Is there a minimum of 16 cam buckle straps on each net? | | | |
|). | Are all gaps between net and structure less than 100mm? | | | |
| 0. | Have you used cross straps if any one side of the room is longer than 5 meters? | | | |
| 1. | Have you checked if there is angthing under nets that could cause harm if falling onto nets? (ie pipes, reo etc) | | | |
| 2. | Are net overlaps overlapped a minimum of three squares, with straps on every 2nd square on alternate sides of join. | | | |
| 3. | Do all overlaps have a 2000kg strap woven through middle of overlap? | | | |
| | IF YOU ANSWERED NO TO ANY OF THE ABOVE | ISSUE | RESOLVED. SIGNED: | |

YOU MUST ADDRESS THESE ISSUES BEFORE USE